

Status	County	Project #	Project Description	Improvement Type	Proceed Date	Work Start Date	Start - Proceed
Underway	LAWRENCE	E090992	The project will construct access roads to allow for better access handling between Ohio River barges, rail and highway freight and spur the development of the South Point Inter-modal Transfer Facility	Other	5/26/2010	7/1/2011	401
Underway	JEFFERSON	E090544	SR 43 (Washington St) was built with concrete pavement in 1973 and is currently in very poor condition. The roadway is a four-lane, east-west arterial through the city, carrying approximately 15-18,000	Pavement Improvement	8/7/2009	8/5/2010	363
Completed	CLINTON	E070412	In Clinton county replace Culvert on SR 124 and SR 350	Pavement Improvement	8/20/2009	8/14/2010	359
Underway	ALLEN	E090516	This railroad grade separation underpass project in the city of Lima's south side is located on Vine St. between Main St. and Central Ave. The project is being constructed in conjunction with IGCC (Li	New Bridge Construction	5/18/2009	5/10/2010	357
Completed	MEDINA	E090427	This project will replace a deficient 12-foot structure over small creek in Medina County on SR 421, .25 miles west of SR 85.	Pavement Improvement	8/24/2009	7/28/2010	338
Completed	VINTON	E090513	This project will focus on resurfacing over ten miles of Vinton County roads, reducing maintenance needs and providing structural strength for all local travelers.	Pavement Improvement	6/24/2009	4/22/2010	302
Underway	WOOD	E090562	This is a project to improve lighting from intersection of Bacon St & SR-65 to 2600 feet northeast, in the City of Rossford.	Safety/Traffic Management	5/10/2010	3/7/2011	301
Completed	VAN WERT	E090911	This project proposes to install lights and gates at 5 railroad crossings in Delphos. These crossings are: S. Pierce St., AAR DOT # 532743U; S. Franklin St., AAR DOT # 532744B; S. Main St., AAR DOT #	Safety/Traffic Management	9/2/2009	6/28/2010	299
Completed	MEDINA	E080129	The project will replace a deficient 68-foot, three-span bridge on State Route 301, over Rudd Creek, north of the Village of Spencer.	Bridge Replacement	6/9/2009	3/31/2010	295
Underway	LORAIN	E090567	The project involves the continued re-development of Lorain's waterfront on a portion of a U.S. Army Corps of Engineers 58-acre dredge disposal site. The project is part of a plan to diversify Lorain?	Transportation Enhancements	9/14/2009	6/24/2010	283
Completed	WAYNE	E090786	This project will rehabilitate a deficient bridge on SR 301 in Wayne county over Interstate 71.	Bridge Improvement	7/17/2009	4/26/2010	283
Completed	BELMONT	E081127	Chip seal will be used as a preventive maintenance treatment to extend the pavement life on almost seven miles of SR 379 in Belmont County, between the Monroe and Noble county lines. Additionally, it	Pavement Improvement	8/18/2009	5/27/2010	282
Completed	SUMMIT	E090780	This project involves Reconstruction and Adding turn lanes on Summit CR 145 from Wyoga Lake Road to Allen Road.	Pavement Widening	6/5/2009	3/1/2010	269
Completed	HOCKING	E050633	This project is a nine mile, two-lane resurfacing project using an asphalt overlay on SR-180 in Hocking county	Pavement Improvement	9/3/2009	5/10/2010	249
Underway	PORTAGE	E100106	This project will involve railroad improvements and rehabilitation at milepost 120 and 103.95 on National Gateway in Kent Ohio.	Other	7/30/2010	4/4/2011	248
Completed	BELMONT	E070284	Resurface over 14 miles of SR 148 from SR 145 to SR 7 at Powhatan Point in Belmont County; resurface over four miles of SR 164 in Carroll County from SR 9 at Kilgore to SR 43 at Amsterdam; and resurfa	Pavement Improvement	8/31/2009	4/19/2010	231
Completed	ADAMS	E090442	This is a four-lane preventive maintenance (preservation) project necessary to maintain the integrity of the existing route and the infrastructure of the state highway system in Adams County. The proj	Pavement Improvement	9/2/2009	4/20/2010	230
Completed	GEAUGA	E070129	Resurfacing of State Route 700 from U.S. 422 to State Route 168 in Troy and Burton Townships.	Pavement Improvement	9/2/2009	4/15/2010	225

Exhibit 1

Status	County	Project #	Project Description	Improvement Type	Proceed Date	Work Start Date	Start - Proceed
Completed	WAYNE	E080696	This project will rehabilitate a 282' bridge on State Route 539 over Interstate 71 in northwestern Wayne County. The project is between Ruff Road and Palmer Road. The SR-539/I-71 interchange is south	Bridge Replacement	9/9/2009	4/16/2010	219
Completed	COLUMBIANA	E080586	Resurface nearly five miles of SR 45, from McCracken Rd. south of Salem to U.S. 62 in Salem, and resurface just over 12 miles of SR 558 from SR 45 at Teegarden to SR 517 at East Fairfield, and from SR	Pavement Improvement	9/2/2009	4/7/2010	217
Completed	BELMONT	E070294	Replace SR 148 bridge deck just west of the junction with SR 7 near Steinerville.	Bridge Improvement	8/27/2009	3/31/2010	216
Completed	WARREN	E090721	Various locations on State Route 73 and State Route 741 in Springboro-Replace existing traffic signal lamps with LED lamps. Install three battery backups and interconnect three traffic signals between	Safety/Traffic Management	1/7/2010	8/10/2010	215
Completed	MONTGOMERY	E090583	Wolf Creek Street from McMaken Lane to Market Street-Mill and overlay roadway, including restriping and improving curb ramps.	Pavement Improvement	10/1/2009	4/28/2010	209
Completed	PREBLE	E035896	Repave portions of SR 732; also resurface Eaton-Oxford Rd., CR 29, in from the Morning Sun Outpost	Pavement Improvement	10/2/2009	4/22/2010	202
Completed	CLINTON	E090047	Resurface State Route 380 from Greene County to Highland County	Pavement Improvement	9/17/2009	4/5/2010	200
Completed	MONTGOMERY	E090585	Paragon Road from Congress Park to Normandy Road and Paragon Road from Alex-Bell Road to Grants Trail-Street resurfacing.	Pavement Improvement	10/27/2009	5/7/2010	192
Completed	LUCAS	E090560	This is a project to upgrade signalization at 13 intersections in Lucas County and to perform necessary related work.	Safety/Traffic Management	9/14/2009	3/17/2010	184
Completed	SUMMIT	E100467	This project is the Summit County Hilbish Avenue Bridge replacement over Springfield Lake outlet.	Bridge Replacement	12/15/2010	6/15/2011	182
Completed	COLUMBIANA	E080657	Replace existing box beam bridge on SR 154, located approximately one mile east of SR 7 at Rogers, with a steel beam superstructure.	Bridge Improvement	8/25/2009	2/22/2010	181

From FHWA Website			From ODOT Documents				
Status	County	Project #	Project Description	Improvement Type	Bid Open	Award	Award - Bid Open
Completed	LUCAS	E100539	This project is to upgrade sign reflectivity through the replacement of overhead-mounted lane-control and street name signs in the City of Toledo.	Other	11/2/2010	2/2/2011	92
Underway	HAMILTON	E090732	In Cincinnati replacement and expansion of the existing computerized traffic control system interconnect cabling. The current cable is telephone grade twisted pair wire and the project will replace th	Other	2/3/2010	4/14/2010	70
Completed	ASHTABULA	E090656	There are four interrelated and interdependent highway infrastructure projects within this important regional transportation center. The project along SR 45 begins at the intersection of I-90 and SR 4	Safety/Traffic Management	3/29/2010	6/3/2010	66
Completed	LAKE	E090820	This project is to resurface Lake Road in Madison Twp.	Pavement Improvement	11/17/2010	1/12/2011	56
Completed	LUCAS	E090637	This project is to resurface South Ave, in the City of Toledo, from Airport Hwy (SR-2) to Detroit Ave (US-24)	Pavement Improvement	9/15/2009	11/2/2009	48
Underway	HAMILTON	OH03001	This project is for preliminary engineering for a multi use bike and hike trail along the north bank of the Ohio River	Transportation Enhancements	10/6/2009	11/13/2009	38
Completed	GREENE	E070274	This project involves the West Main Street (Business US 35) Streetscape including trees, shrubs, and masonry walls and gateway sign.	Transportation Enhancements	7/6/2010	8/12/2010	37
Completed	GREENE	E100356	This project is for Streetscape including trees, shrubs, and breakaway poles for flags.	Transportation Enhancements	7/6/2010	8/12/2010	37
Completed	LUCAS	E090789	This project is to resurface Telegraph Rd (US-24) from Alexis Rd (SR-184) to just south of the Michigan State Line in the City of Toledo.	Pavement Improvement	9/22/2009	10/26/2009	34
Completed	LUCAS	E090790	This project is to resurface Detroit Ave (US-24) in the City of Toledo from I-75 near Monroe St to Central Ave (SR-120).	Pavement Improvement	9/22/2009	10/26/2009	34
Completed	LUCAS	E090560	This is a project to upgrade signalization at 13 intersections in Lucas County and to perform necessary related work.	Safety/Traffic Management	7/30/2009	9/1/2009	33
Completed	FRANKLIN	E090612	This project is in Plain Twp. CR546/Dublin Granville Rd over Sugar Run. Just W of Harlem Road. Replace superstructure - concrete slab deck and rehab work to abutments and pier.	Bridge Improvement	3/4/2010	4/6/2010	33
Completed	LUCAS	E090636	This project is to resurface Hill Ave, in the City of Toledo, from Westwood Ave to Detroit Ave.	Pavement Improvement	9/29/2009	10/30/2009	31
Completed	BUTLER	E090787	This project is in the city of Monroe to install new signal at Britton and improve signal at intersection of Cincinnati Dayton Road and SR 63 by adding backplates, led heads, and dilemma zone detecto	Safety/Traffic Management	3/16/2010	4/13/2010	28
Completed	DELAWARE	E090613	Replace deck and superstructure members.Modify or replace bridge abutments.Possible piers work, minor roadway approach work, guardrail replacement. Village of Galena. South Old 3C Highway over Hoover R	Bridge Improvement	12/15/2009	1/11/2010	27
Completed	MONTGOMERY	E090590	Little York Road Bridge over the Great Miami River-Replace the prestressed box beams due to beam delaminations and strand failure.	Bridge Replacement	4/14/2010	5/11/2010	27
Underway	JEFFERSON	E090544	SR 43 (Washington St) was built with concrete pavement in 1973 and is currently in very poor condition. The roadway is a four-lane, east-west arterial through the city, carrying approximately 15-18,00	Pavement Improvement	3/17/2010	4/13/2010	27
Completed	CUYAHOGA	E091217	This project is in Cleveland from Prospect Avenue to Euclid Avenue. It involves East 14th Street Streetscape: Sidewalks, paving, trees, plants and benches.	Transportation Enhancements	2/25/2010	3/24/2010	27
Completed	SUMMIT	E100467	This project is the Summit County Hillish Avenue Bridge replacement over Springfield Lake outlet.	Bridge Replacement	10/20/2010	11/15/2010	26
Completed	DEFIANCE	E100605	This project includes decorative lighting, streetscape furniture, replacing trees in Treelawn, and replacing deteriorated bricks and sidewalks.	Transportation Enhancements	9/21/2010	10/15/2010	24
Completed	OTTAWA	E100048	This project is a Ferry Boat Stimulus (ARRA) funded project to repair deteriorating commercial dock and to replace passenger and freight terminal building.	Other	7/16/2010	8/9/2010	24
Completed	LUCAS	E090634	This is a project to mill and fill Illinois Ave (US-20A) in the City of Maumee from Ford St to west of Conant St (US-20) and to perform necessary related work.	Pavement Improvement	1/12/2010	2/1/2010	20
Underway	AUGLAIZE	E100538	This project is for resurfacing the intersection of SR66 and SR119 in Auglaize County.	Transportation Enhancements	2/23/2011	3/15/2011	20
Completed	CLERMONT	E090711	This project is to resurface county roads in Clermont county and add curb and ADA curb ramps on Buckwheat Road	Pavement Improvement	7/30/2009	8/19/2009	20
Completed	LUCAS	E070362	This project will upgrade of the existing traffic control at the intersection of Coy Rd and Starr Ave, in the City of Oregon, from all-way stop to a fully actuated traffic signal.	Other	1/20/2010	2/8/2010	19

From FHWA Website			From ODOT Documents				
Status	County	Project #	Project Description	Improvement Type	Bid Open	Award	Award - Bid Open
Completed	SUMMIT	E090598	This project is for the rehabilitation of Main Street between I-277 and Firestone Blvd. This I-277 Corridor project involves reconstruction of four lanes of pavement on South Main Street in South Akron	Pavement Improvement	4/28/2010	5/17/2010	19
Underway	MIAMI	E080519	Great Miami River Bikeway from Old Springfield Road north to Kyle Park in Tipp City-Construct a missing link on the River Corridor Bikeway.	Transportation Enhancements	5/18/2010	6/2/2010	15
Completed	BELMONT	E090540	Install pavement markings on Mall Road and Banfield Road to increase safety. These are two of Belmont County highest volume of traffic roadways, and the pavement markings are very hard to maintain, be	Pavement Improvement	5/12/2010	5/27/2010	15
Completed	GREENE	E081068	This project is for resurfacing North Fairfield Road in Greene County.	Pavement Improvement	11/4/2010	11/18/2010	14
Underway	LORAIN	E090567	The project involves the continued re-development of Lorain's waterfront on a portion of a U.S. Army Corps of Engineers 58-acre dredge disposal site. The project is part of a plan to diversify Lorain?	Transportation Enhancements	5/14/2010	5/27/2010	13
Completed	LORAIN	E040910	This project will widen the lanes of CR61 by 1' each side and add 4' paved shoulder.	Pavement Improvement	5/28/2010	6/9/2010	12
Completed	SUMMIT	E090665	The city of Akron is proposing to hydro-demo and resurface approximately 24,500 square yards of the Y-Bridge deck from Perkins to the northern limits of the bridges along with other minor associated br	Bridge Improvement	7/29/2009	8/10/2009	12
Completed	SUMMIT	E090639	The project includes rehabilitating the existing Frank Boulevard including a reconstructed intersection with White Pond Drive	Pavement Improvement	3/3/2010	3/15/2010	12
Completed	TRUMBULL	E090491	This is a safety project to install pedestrian lighting along Mahoning Ave between High Street and Summit Street.	Safety/Traffic Management	1/27/2010	2/8/2010	12
Completed	MIAMI	E100657	This project is for resurfacing on Washington Avenue in Miami County.	Pavement Improvement	9/10/2010	9/21/2010	11
Underway	LAWRENCE	E090992	The project will construct access roads to allow for better access handling between Ohio River barges, rail and highway freight and spur the development of the South Point Inter-modal Transfer Facility	Other	5/3/2010	5/14/2010	11
Underway	ALLEN	E090516	This railroad grade separation underpass project in the city of Lima's south side is located on Vine St. between Main St. and Central Ave. The project is being constructed in conjunction with IGCC (L)	New Bridge Construction	3/31/2010	4/9/2010	9
Completed	WOOD	E100300	This is a TMACOG ARRA stimulus funded project to resurface East Poe Rd. in the City of Bowling Green, from Tarragon Dr to Dunbridge Rd, a distance of about 1.12 mile; perform full depth repairs where	Pavement Improvement	2/23/2011	3/4/2011	9
Completed	PORTAGE	E090927	This project replaces the Brady Lake Road bridge over the CSX Railroad and Breakneck Creek in Franklin Township, Portage County.	Bridge Replacement	8/19/2009	8/27/2009	8
Completed	SUMMIT	E081175	In Summit county on Waterloo Road, From US224 to Portage Line Road this project is to improve the road by making pavement repairs and resurfacing the full width of the roadway , applying pavement mark	Pavement Improvement	3/16/2010	3/24/2010	8
Completed	TRUMBULL	E090859	The Mahoning Avenue Resurfacing and Lighting Project includes resurfacing the asphalt pavement. The alignment will follow existing and include curb ramp construction in accordance with ADA standards.	Pavement Improvement	4/7/2010	4/15/2010	8
Completed	GEAUGA	E090813	In Geauga county this project will resurface Auburn Road from Kinsman Rd. to Fairmount Rd. in Newbury Twp	Pavement Improvement	10/28/2009	11/5/2009	8
Completed	HURON	E090289	This project is to renovate the existing steel railroad bridge with a new deck and railing for bicycles and walkers. The old railroad corridor is owned by the Lorain County Metropolitan Park District	Transportation Enhancements	7/16/2010	7/21/2010	5
Completed	TRUMBULL	E090869	Planning and resurfacing of 1.78 miles of High Street from Mahoning Ave to Chestnut; incidental curb and walk replacement.	Pavement Improvement	4/7/2010	4/12/2010	5
Completed	OTTAWA	E090557	This outdated bridge was built in 1954. By upgrading and rehabilitating this bridge, carrying Billman Road over Cedar Creek in Allen Township, this bridge will safely carry traffic in Allen Township f	Bridge Replacement	5/18/2010	5/20/2010	2
Completed	LICKING	E090856	The resurfacing of Taylor Rd (TR36) from SR16 north to Havens Corners Rd and the resurfacing of Palmer Road (TR169) from Mink Road west to the Reynoldsburg Corporation.	Pavement Improvement	2/9/2010	2/11/2010	2
Completed	MONTGOMERY	E090906	This project is for the rehabilitation of Northlawn Avenue Bridge in the City of Moraine.	Bridge Improvement	9/21/2010	9/23/2010	2
						average	23.6

State Estimates vs. Bids					
Proj #	State Est	Bid 1	% diff	Bid 2	% diff
090115	\$6,000,000.00	\$5,403,441.50	-9.94%	\$5,862,177.94	-2.30%
101064	\$207,000.00	\$199,334.09	-3.70%	\$200,750.10	-3.02%
101069	\$8,267,000.00	\$7,988,596.69	-3.37%	\$8,406,798.42	1.69%
091056	\$1,625,000.00	\$1,447,294.22	-10.94%	\$1,488,649.80	-8.39%
091012	\$430,000.00	\$391,432.60	-8.97%	\$391,957.74	-8.85%
091107	\$1,560,000.00	\$1,325,730.17	-15.02%	\$1,362,610.69	-12.65%
091115	\$250,000.00	\$189,111.00	-24.36%	\$199,125.10	-20.35%
101073	\$565,000.00	\$455,276.60	-19.42%	\$494,860.31	-12.41%
101076	\$535,000.00	\$480,044.30	-10.27%	\$481,688.42	-9.96%
101010	\$370,000.00	\$337,501.62	-8.78%	\$342,211.57	-7.51%
101003	\$2,200,000.00	\$1,790,867.74	-18.60%	\$2,015,628.25	-8.38%
101084	\$1,960,000.00	\$1,991,481.30	1.61%	\$2,006,582.51	2.38%
101086	\$9,610,000.00	\$8,523,604.51	-11.30%	\$8,751,634.05	-8.93%
091112	\$235,000.00	\$215,646.75	-8.24%	\$243,645.05	3.68%
091113	\$247,000.00	\$226,679.20	-8.23%	\$252,203.57	2.11%
101047	\$925,000.00	\$812,349.70	-12.18%	\$870,162.72	-5.93%
101080	\$517,000.00	\$439,192.88	-15.05%	\$493,833.32	-4.48%
091086	\$270,000.00	\$215,920.25	-20.03%	\$228,564.45	-15.35%
091087	\$2,155,000.00	\$1,805,003.00	-16.24%	\$1,932,776.05	-10.31%
091096	\$2,307,000.00	\$2,284,919.09	-0.96%		
091121	\$2,542,000.00	\$1,892,256.60	-25.56%	\$2,045,190.25	-19.54%
091122	\$260,000.00	\$198,420.27	-23.68%	\$206,018.11	-20.76%
091130	\$180,000.00	\$176,752.00	-1.80%	\$177,165.00	-1.58%
101074	\$820,000.00	\$784,879.40	-4.28%	\$871,825.43	6.32%
101075	\$3,050,000.00	\$2,586,928.71	-15.18%	\$2,790,629.61	-8.50%
101077	\$125,000.00	\$120,946.15	-3.24%	\$126,317.85	1.05%
101079	\$351,000.00	\$252,781.07	-27.98%	\$253,789.52	-27.70%
111000	\$670,000.00	\$795,677.10	18.76%	\$803,765.95	19.97%
090382	\$3,725,000.00	\$3,458,965.08	-7.14%		
091051	\$420,000.00	\$406,401.60	-3.24%	\$436,154.92	3.85%
091103	\$1,100,000.00	\$961,651.60	-12.58%	\$1,049,989.85	-4.55%
101013	\$2,606,000.00	\$3,011,136.50	15.55%		
101085	\$1,220,000.00	\$1,281,260.10	5.02%		
091063	\$960,000.00	\$959,984.00	0.00%	\$987,614.70	2.88%
091065	\$645,000.00	\$533,000.00	-17.36%	\$557,732.14	-13.53%
091082	\$3,095,000.00	\$2,801,002.18	-9.50%	\$2,946,106.35	-4.81%
091083	\$405,000.00	\$355,988.00	-12.10%	\$394,995.00	-2.47%
091088	\$2,705,300.00	\$2,469,808.00	-8.70%	\$2,749,539.05	1.64%
091091	\$1,175,000.00	\$940,540.01	-19.95%	\$999,642.12	-14.92%
		average	-9.67%		-6.05%

Status	County	Project #	Project Description	Improvement Type	Recovery Act Obligations	Amount per contract in ODOT file	Variance
Underway	ALLEN	E090516	This railroad grade separation underpass project in the city of Lima's south side is located on Vine St. between Main St. and Central Ave. The project is being constructed in conjunction with IGCC (U	New Bridge Construction	\$12,665,307	\$10,383,457	(\$2,281,850)
Completed	SUMMIT	E090665	The city of Akron is proposing to hydro-demo and resurface approximately 24,500 square yards of the Y-Bridge deck from Perkins to the northern limits of the bridges along with other minor associated br	Bridge Improvement	\$6,326,528	\$4,052,389	(\$2,274,139)
Completed	BUTLER	E090787	This project is in the city of Monroe to install new signal at Britton and improve signal at intersection of Cincinnati Dayton Road and SR 63 by adding backplates, led heads, and dilemma zone detecto	Safety/Traffic Management	\$543,960	\$50,000	(\$493,960)
Completed	GREENE	E070274	This project involves the West Main Street (Business US 35) Streetscape including trees, shrubs, and masonry walls-and gateway sign.	Transportation Enhancements	\$295,140	\$21,242	(\$273,898)
Completed	GREENE	E100356	This project is for Streetscape including trees, shrubs, and breakaway poles for flags.	Transportation Enhancements	\$282,044	\$27,050	(\$254,994)
Completed	OTTAWA	E100048	This project is a Ferry Boat Stimulus (ARRA) funded project to repair deteriorating commercial dock and to replace passenger and freight terminal building.	Other	\$870,000	\$800,000	(\$70,000)
Underway	HAMILTON	E080491	This project is to upgrade 7 signalized intersections to current standards and establish signal interconnection/coordination.	Safety/Traffic Management	\$260,000	\$200,000	(\$60,000)
Completed	SHELBY	E090705	This project is to install new curb ramps and driveway aprons using brick pavers & stamped concrete on State Street in Shelby County.	Transportation Enhancements	\$374,306	\$369,930	(\$4,376)
Completed	SUMMIT	E100467	This project is the Summit County Hillbish Avenue Bridge replacement over Springfield Lake outlet.	Bridge Replacement	\$132,166	\$131,166	(\$1,000)
Completed	LUCAS	E090634	This is a project to mill and fill Illinois Ave (US-20A) in the City of Maumee from Ford St to west of Conant St (US-20) and to perform necessary related work.	Pavement Improvement	\$448,004	\$461,994	\$13,990
Completed	BELMONT	E090540	Install pavement markings on Mall Road and Banfield Road to increase safety. These are two of Belmont County highest volume of traffic roadways, and the pavement markings are very hard to maintain, be	Pavement Improvement	\$27,848	\$50,000	\$22,152
Completed	WARREN	E090721	Various locations on State Route 73 and State Route 741 in Springboro-Replace existing traffic signal lamps with LED lamps. Install three battery backups and interconnect three traffic signals between	Safety/Traffic Management	\$173,091	\$198,000	\$24,909
Completed	WARREN	E090722	Franklin-Trenton Road from the Franklin West Corp Lane to Park Ave--Resurface roadway including restriping and making curb ramps ADA compliant.	Pavement Improvement	\$201,992	\$230,670	\$28,678
Completed	LUCAS	E090637	This project is to resurface South Ave, in the City of Toledo, from Airport Hwy (SR-2) to Detroit Ave (US-24)	Pavement Improvement	\$202,522	\$242,522	\$40,000
Underway	WOOD	E090562	This is a project to improve lighting from intersection of Bacon St & SR-65 to 2600 feet northeast, in the City of Rossford.	Safety/Traffic Management	\$219,270	\$263,000	\$43,730
Completed	TRUMBULL	E090869	Planning and resurfacing of 1.78 miles of High Street from Mahoning Ave to Chestnut; incidental curb and walk replacement.	Pavement Improvement	\$385,301	\$430,790	\$45,489
Completed	OTTAWA	E090557	This outdated bridge was built in 1954. By upgrading and rehabilitating this bridge, carrying Billman Road over Cedar Creek in Allen Township, this bridge will safely carry traffic in Allen Township f	Bridge Replacement	\$292,365	\$338,200	\$45,835
Completed	TRUMBULL	E090491	This is a safety project to install pedestrian lighting along Mahoning Ave between High Street and Summit Street.	Safety/Traffic Management	\$203,439	\$250,000	\$46,561
Completed	MIAMI	E100657	This project is for resurfacing on Washington Avenue in Miami County.	Pavement Improvement	\$194,045	\$247,457	\$53,412
Completed	MONTGOMERY	E090579	Various locations in Huber Heights-Rehab pavement at the following locations: Taylorville Road from State Route 202 to Gentry Lane and from Wildcat Road to Timbercrest Drive; Powell Road from the wes	Pavement Improvement	\$445,399	\$499,966	\$54,567
Completed	CUYAHOGA	E091217	This project is in Cleveland from Prospect Avenue to Euclid Avenue. It involves East 14th Street Streetscape: Sidewalks, paving, trees, plants and benches.	Transportation Enhancements	\$1,923,151	\$2,000,000	\$76,849
Underway	LORAIN	E090567	The project involves the continued re-development of Lorain's waterfront on a portion of a U.S. Army Corps of Engineers 58-acre dredge disposal site. The project is part of a plan to diversify Lorain?	Transportation Enhancements	\$3,281,892	\$3,383,618	\$101,726
Completed	LICKING	E090703	The project begins at SR79 at the intersection of South High Street and terminates at the North end in a cul-de-sac created when the new SR79 was created. A two lane roadway (formerly SR79) passes thr	Pavement Improvement	\$335,989	\$450,000	\$114,011
Completed	TRUMBULL	E090668	Resurfacing Olive St from Ohio Ave to northern corp. limits in the Village of McDonald	Pavement Improvement	\$182,753	\$319,500	\$136,747
Completed	FRANKLIN	E090612	This project is in Plain Twp. CR546/Dublin Granville Rd over Sugar Run. Just W of Harlem Road. Replace superstructure - concrete slab deck and rehab work to abutments and pier.	Bridge Improvement	\$355,180	\$500,000	\$144,820
Underway	HAMILTON	OH03001	This project is for preliminary engineering for a multi use bike and hike trail along the north bank of the Ohio River	Transportation Enhancements	\$1,582,589	\$1,750,000	\$167,411
Completed	GAUGA	E090813	In Geauga county this project will resurface Auburn Road from Kinsman Rd. to Fairmount Rd. in Newbury Twp	Pavement Improvement	\$279,635	\$450,000	\$170,365
Completed	TRUMBULL	E090859	The Mahoning Avenue Resurfacing and Lighting Project includes resurfacing the asphalt pavement. The alignment will follow existing and include curb ramp construction in accordance with ADA standards.	Pavement Improvement	\$490,994	\$750,000	\$259,006
Completed	MONTGOMERY	E090590	Little York Road Bridge over the Great Miami River-Replace the prestressed box beams due to beam delaminations and strand failure.	Bridge Replacement	\$1,294,398	\$1,716,000	\$421,602

Exhibit 4

Page 2 of 2

Amount per contract in ODOT file	Variance
\$7,500,000	\$786,235
\$1,500,000	\$840,247
\$2,900,000	\$1,149,322
\$3,600,000	\$1,211,029
\$2,750,000	\$1,601,735
\$2,200,000	\$1,786,381
\$7,500,000	\$2,724,676
\$5,000,000	\$2,843,356

Status	County	Project #	Project Description	Improvement Type	Recovery Act Obligations
Underway	JEFFERSON	E090544	SR 43 (Washington St) was built with concrete pavement in 1973 and is currently in very poor condition. The roadway is a four-lane, east-west arterial through the city, carrying approximately 15-18,000	Pavement Improvement	\$6,713,766
Completed	DELAWARE	E090613	Replace deck and superstructure members. Modify or replace bridge abutments. Possible piers work, minor roadway approach work, guardrail replacement. Village of Galena. South Old 3C Highway over Hoover R	Bridge Improvement	\$659,753
Completed	WARREN	E090724	In Warren county, on Columbia road and various county roads resurface, stripe, and add berm and curb ramp.	Pavement Improvement	\$1,750,678
Underway	LAWRENCE	E090992	The project will construct access roads to allow for better access handling between Ohio River barges, rail and highway freight and spur the development of the South Point Inter-modal Transfer Facilit	Other	\$2,388,571
Underway	HAMILTON	E090732	In Cincinnati replacement and expansion of the existing computerized traffic control system interconnect cabling. The current cable is telephone grade twisted pair wire and the project will replace th	Other	\$1,148,265
Completed	CUYAHOGA	E090600	This project consists of the reconstruction of E. 12th Street between from Superior Avenue to Chester Avenue in the City of Cleveland. Work includes: removal of existing sidewalk, pavement planning and	Transportation Enhancements	\$413,619
Completed	SUMMIT	E090598	This project is for the rehabilitation of Main Street between I-277 and Firestone Blvd. This I-277 Corridor project involves reconstruction of four lanes of pavement on South Main Street in South Akro	Pavement Improvement	\$4,775,324
Completed	SUMMIT	E090639	The project includes rehabilitating the existing Frank Boulevard including a reconstructed intersection with White Pond Drive	Pavement Improvement	\$2,156,644